

MEMORANDUM

DATE: September 19, 2019

TO: Will Brugger, Exeter Township

FROM: Joseph P. Rogosky, P.E.

SUBJECT: **Perkiomen Avenue (SSR 2021) – Progress Meeting Update
File No. 3013-379**

The following notes were taken during the September 17, 2019 PennDOT Progress Meeting for the Perkiomen Avenue (SR 2021) Improvements Project:

Project Update:

The ADA curb ramps and sidewalk construction will be completed by September 20, 2019. Restoration of lawn areas will follow once the ADA curb ramp and sidewalk construction is completed. The preparation of stone subbase for base course will begin next week (9/23/19) followed by the construction of the binder course.

The final stage for sequence of construction will begin the week of September 30th for the construction of the wearing course to be completed during evening hours. Paving schedule is tentative and subject to change due to weather. The wearing course will be completed in approximately three (3) weeks.

GVC/Exeter Township made a request to RoadCon on behalf of Exeter Township Police Department to provide a longer chord associated with the manual controls for the traffic signal at Perkiomen Avenue and 37th Street. RoadCon will contact their subcontractor, Herr Signals for the request.

PennDOT requested that Exeter Township provide two (2) separate invoices for the sewer repair work that was completed. One (1) invoice should be sent directly to UGI for their reimbursement of the sewer repair; and the other invoice sent directly to RoadCon for their reimbursement of the sewer repair. PennDOT will not accept any invoices sent directly to their office for reimbursement.

PennDOT will repair the patch caused by UGI at Charcoal Chef.

PennDOT has informed the Township that concrete driveway aprons will be replaced with asphalt instead of concrete. PennDOT's concern is with respect to the proposed sidewalk elevation for the Township Streetscape Project. GVC/Exeter Township was not aware of this recent change and requested that PennDOT inform the residents who are affected by this change.

GVC/Exeter Township requested as-built Drawings for the Project. GVC previously requested this information via Design Consultant, Borton Lawson.

The meeting adjourned at 1:38 a.m.