

MEMORANDUM

DATE: August 28, 2019
TO: Will Brugger, Exeter Township
FROM: Joseph P. Rogosky, P.E.
SUBJECT: **Perkiomen Avenue (SSR 2021) – Progress Meeting Update
File No. 3013-**

The following notes were taken during the August 28, 2019 PennDOT Progress Meeting for the Perkiomen Avenue (SR 2021) Improvements Project:

Project Update:

A brief update on the construction progress was presented by RoadCon. The Loop Detectors for the intersection of East Neversink Road and Perkiomen Avenue were installed by TELCO, Inc., including the intersection of Boscov's Driveway.

Curb construction, driveways, ADA Curb Ramps, pavement base drain and preparation for paving will be completed this week for the section of Perkiomen Avenue in Exeter Township. The base course and binder course will be installed the week of September 18, 2019; following by the leveling and wearing courses.

Herr signals, subcontractor for RoadCon will be completing the signal installation and modifications for the intersection of 36th and 37th Streets by September 9, 2019. RoadCon will be submitting the invoice to the Township for the software changes to the signal controller.

No work will take place on September 2nd due to the Labor Day holiday.

Upon completion of the base and binder courses, the traffic will be shifted to its permanent location prior to the construction of the wearing course.

A brief discussion was made between PennDOT and RoadCon regarding weather conditions and limitations for evening pavement operations.

The sanitary sewer repairs were completed. The Township presented an invoice and cost breakdown of the services for UGI and their subcontractor and RoadCon to reimburse the Township.

RoadCon will be performing patching at three (3) locations on Perkiomen Avenue at the intersection of East Neversink Road.

UGI is responsible to performing patching along Perkiomen Avenue at Charcoal Chef and by the Sheetz store.

The speed check pavement lines will be installed by the contractor, RoadCon.

PennDOT verified that the curbing along the northside of Perkiomen Avenue (SR 2021) is in accordance with the approved design and a nine (9) foot shoulder will be provided per the approved plans.

PennDOT requested that a representative from Exeter Township be present onsite during the paving operations on Perkiomen Avenue, in the vicinity of the commercial businesses.

The meeting adjourned at 9:46 a.m.